


# MEIGSVILLE TOWNSHIP 150 BRIDGE, Morgan County, Ohio



**Type:** Box culvert  
**County:** Morgan  
**Owner:** Morgan County Engineer  
**Built in:** 1994  
**Fabricator:** McArthur Lumber & Post, Inc.  
**Engineer:** Calvin Parmiter  
**Spans over:** Unnamed tributary of Olney Run  
**Bridge length:** 7'-8"  
**Roadway width:** 30'-0"

**Directions:** From McConnelsville, take OH 60 southeast 9 miles to the intersection of OH 60 and OH 266. Take OH 266 south .8 mile to the intersection of OH 266 and T-150. Turn right onto T-150 and travel 2.3 miles on T-150 to bridge site. T-150 runs alongside Olney Run and the unnamed tributary comes into Olney Run on the right travelling upstream.



BUCKEYE HILLS RC&D



## GEOMETRY

---

Number of Spans: 1	Design load: AASHTO HS-20	Total wood quantity: 4,140 bf
Out-to-out length: 7'-8"	Averaged daily traffic: 57	Total wood cost: \$5,190
Center-of-bearing length: 7'-4"	Design by: McArthur Lumber & Post, Inc.	Total project cost: \$10,616
Skew: 0	Abutment material: Wood	
Number of lanes: 2		
Out-to-out width: 30'-0"		
Superstructure square footage: 240		

## MATERIAL

---

### ***DECK/CULVERT***

Material: Wood  
 Species: Southern Pine  
 Sizes used: 6" x 6" and 4" x 4"  
 Quantity: 4,140 bf  
 Preservative treatment: CCA, .60 retention

### ***BEAMS/STRINGERS (none)***

### ***GUIDERAIL POSTS (none)***

### ***GUIDERAIL CURB (none)***

### ***GUIDERAIL (none)***

### ***STRESSING STEEL (none)***

**FUNDING SOURCES:** USDA Forest Service \$5,291; Balance of funding \$5,325, from Morgan County, Ohio.

**LOCAL CONTACT:** Calvin Parmiter, County Engineer  
 Morgan County Highway Department  
 19 East Main St.  
 McConnelsville, OH 43756  
 Phone: 740-962-3171

Information provided by Calvin Parmiter, Morgan County Engineer

WIT Program Proposal Number: NA-33-94

Federal Grant Identifier: NA-94-0119

